

DC Correction Center Update: April 25, 2017

Tasks	20 17					20 18					20 19																			
	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	
Architect Engineer Contract						Complete																								
Phase I - Annex Facility - 88																														
Site Investigation						Complete																								
Schematic Design						Complete																								
Design Development						Complete																								
Contract Documents						Complete																								
Bidding & Award						Receive Bids on the 3rd of May																								
Construction																														
Phase II - Original Facility - 76																														
Site Investigation						Complete																								
Schematic Design						50% Complete																								
Design Development																														
Contract Documents																														
Bidding & Award																														
Construction																														