

# DC Correction Center Update: August 15, 2018

Tasks	20 17												20 18												20 19												20 20												
	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11			
Architect Engineer Contract	█		█		Complete																																												
<b>Phase I - Annex Facility - 88</b>																																																	
Site Investigation	█		█		Complete																																												
Schematic Design	█		█		Complete																																												
Design Development	█		█		Complete																																												
Contract Documents	█		█		Complete																																												
Bidding & Award				█		█		Complete																																									
Construction							█												Complete																														
<b>Phase II - Original Facility - 76</b>																																																	
Site Investigation	█		█		Complete																																												
Schematic Design	█		█		Complete																																												
Design Development				█		█		Complete																																									
Contract Documents							█		█		Complete																																						
Bidding & Award									█		█		Complete																																				
Construction											█		█		█												2 % Complete																						
Closeout																																																	
Completed																																																	