

West Campus Update: October 18, 2018

Tasks	20 17												20 18												20 19															
	1	1	1	2	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5							
Site Investigation	█	█	█																																					
Programming	█	█	█																																					
Schematic Design			█	█																																				
Design Development					█	█	█																																	
Contract Documents						█	█	█	█																															
Bidding & Award										█	█																													
Construction																																								
Close Out																																								
Occupancy																																								
Asbestos																																								
Site Investigation		█																																						
Contract Documents			█	█																																				
Bidding & Award																																								
Construction																																								

DC Correction Center Update: October 18, 2018

Tasks	20 17												20 18												20 19												20 20											
	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11		
Architect Engineer Contract	█			Complete																																												
Phase I - Annex Facility - 88																																																
Site Investigation	█		Complete																																													
Schematic Design	█		Complete																																													
Design Development	█		Complete																																													
Contract Documents	█		Complete																																													
Bidding & Award	█		Complete																																													
Construction	█												Complete																																			
Phase II - Original Facility - 76																																																
Site Investigation	█		Complete																																													
Schematic Design	█		Complete																																													
Design Development	█		Complete																																													
Contract Documents	█						Complete																																									
Bidding & Award	█				Complete																																											
Construction	6 % Complete						█																																									
Closeout	█																																															
Completed	█																																															